Capital Improvement Projects

1st Quarter of 2019

Garfield Elementary Safety Improvements

Awarded Project Cost: \$206,758

SRTS Grant: \$180,000 Gen. Fund (Gas Tax): \$20,000

CDBG Loan Payback: \$80,000 (Seasons)

Construction Funds Obligated: September 18, 2018

Scheduled Construction Start: June 17, 2019


Late May: Public Meeting to present the proposal for one-way streets

(Jerome & Fairbanks)



Garfield Elementary Safety Improvements

Awarded Project Cost: \$206,758
Project Awarded to Nelson Construction Co. – Walla Walla, WA



McClure Elementary School Safety Improvements

Estimated Project Cost: \$300,000 SRTS Grant: \$270,000 Gen. Funds (Gas Tax): \$30,000 Scheduled Construction Start: June 2020 Surveying Complete. Preliminary Engineering has begun ROW Acquisition underway



McClure Elementary School Safety Improvements


Estimated Project Cost: \$300,000

SRTS Grant: \$270,000 Gen. Funds (Gas Tax): \$30,000

Scheduled Construction End: August 2020

Surveying Complete. Preliminary Engineering has begun

ROW Acquisition underway







Estimated Project Cost: \$500,000

TIB Grant: \$500,000

Scheduled Construction Start: Fall 2019
Surveying Complete. Preliminary Engineering at 90%
Plan to release 4 of the 5 segments in 2019
Prasch Avenue Segment in 2020 pending ROW

Complete Streets Project Areas





North 1st Street Revitalization, Phase 1


Estimated Project Cost: \$4,879,032

STP Grant: \$2,718,000 TIB Grant: \$1,000,000 Gas Tax: \$139,000 Stormwater, Water & Wastewater Enterprise Funds: \$1,022,000

Construction Started: March, 2019

Scheduled Construction End: November, 2019

■ Tapani Inc. was the low bidder on January 10th with a bid of \$4,302,953



North 1st Street Revitalization, Phase 1

Construction Started: March, 2019 Scheduled Construction End: November, 2019



North 1st Street Revitalization, Phase 1

Construction Started: March, 2019 Scheduled Construction End: November, 2019



North 1st Street Revitalization, Phase 1

Construction Started: March, 2019 Scheduled Construction End: November, 2019

Looking north on N. 1st Street from Tamarack Ave

North 1st Street Revitalization, Phase 2

'I' Street to 'N' Street

Estimated Project Cost: \$2,975,000


Projected Transportation Improvement Board Grant: \$375,000

INFRA Grant or TBD Funds: \$1,819,500

Stormwater and Water Capital Project Funds: \$555,500

General Fund (Gas Tax): \$225,000 Scheduled Construction Start: March, 2020 Scheduled Construction End: September, 2020

Submitted a INFRA Grant Application



North 1st Street Revitalization, Phase 3 MLK Boulevard to 'I' Street

Estimated Project Cost: \$8,925,000


Projected Transportation Improvement Board Grant: \$1,125,000

INFRA Grant or TBD Funds: \$5,485,500

Stormwater and Water Capital Project Funds: \$1,666,500

General Fund (Gas Tax): \$675,000 Scheduled Construction Start: February, 2021 Scheduled Construction End: November, 2021

Submitted a INFRA Grant Application



Plan





Street Tree

Cascade Mill Redevelopment Project

Estimated Project Cost: \$28,446,000 LIFT Funds: \$23,446,000, Projected BUILD or TIB Grant: \$5,000,000 Scheduled Construction Start: Unknown; NEPA Pending Scheduled Construction End: November, 2025(?)


- The City submitted SEPA MDNS for the Bravo Company Boulevard Extension on August 30th
- The Yakama Nation appealed the SEPA on September 13th and filed a LUPA lawsuit against the City on September 19th
- We are proceeding through NEPA to address concerns.



Estimated Project Cost: \$28,446,000


LIFT Funds: \$23,446,000, Projected BUILD or TIB Grant: \$5,000,000

Scheduled Construction Start: Unknown; NEPA Pending



Fruitvale/River Rd. & 34th Ave./River Rd. Roundabouts

Estimated Project Cost: \$1,012,898
HSIP Grant: \$911,608 Gen. Fund (Gas Tax): \$101,290
Scheduled Construction Start: April, 2020
Scheduled Construction End: November, 2020
Right-of-Way acquisition under way.



River Road: 34th Avenue to 40th Avenue


Estimated Project Cost: \$1,650,000

SIED Funds: \$1,000,000, TBD: \$650,000

Scheduled Construction Start: May, 2019

Scheduled Construction End: August 31, 2019


- Construction started May 8th. Selland Construction, Inc. Wenatchee, WA.
- River Road has been Federally Classified as a Collector Arterial



Cowiche Canyon Trail

Estimated Project Cost: \$2,000,000 Connect Washington Grant: \$2,000,000 Scheduled Construction Start: April, 2020 Scheduled Construction End: November, 2020

Refining Trail Alignment at Critical Locations



Spring Creek Road –Soccer Complex Access

Estimated Project Costs: \$3,500,000

SIED Funds: \$1,800,000 City Bond: \$1,700,000

Project Started: April 29, 2019

- Construction work in 2 phases both to be completed in 2019
- 1st Phase started April 29th; TTC Construction, Yakima, WA.




Spring Creek Road –Soccer Complex Access

Estimated Project Costs: \$3,500,000

SIED Funds: \$1,800,000 City Bond: \$1,700,000

Scheduled Project End: May 2019

- Construction work in 2 phases both to be completed in 2019
- Phase 2 will be constructed on completion of Phase 1;
 After relocation of power poles.



Spring Creek Road -Soccer Complex Access

Project Started: April 29, 2019

■ 1st Phase started April 29th; TTC Construction, Yakima, WA.



Spring Creek Road -Soccer Complex Access

Project Started: April 29, 2019


■ 1st Phase started April 29th; TTC Construction, Yakima, WA.



Water Treatment Plant Intake Improvements

Estimated Project Cost: \$950,000 DOE Watershed Grant: \$250,000 Water Enterprise Fund: \$700,000 Scheduled Construction Start: 2020 Scheduled Construction End: 2020

- Modifications to the Naches River to ensure that the Water Treatment Plant Intake continues to function properly
- Meeting was held to review model results
- Applying for "work in river" permits Permitting is in process (2019)



Fruitvale Canal – Nelson Dam Improvements

Estimated Project Cost: \$13,000,000


Yakima County Floodplain by Design Grant: \$3,800,000

Water Enterprise Fund: \$3,200,000

City Bond: \$6,000,000

Scheduled Construction Start: 2021 (Likely) Scheduled End Construction: 2023 (Likely)

- Existing Nelson Dam to be replaced with a new irrigation diversion structure.
- On-going discussions with BOR, WDFW, Yakima County, NMFS, Yakama Nation and North Yakima Conservation District.



Hathaway Street Waterline and Wastewater Line Replacement

Estimated Project Cost: \$1,400,000
Water Capital Project Funds: \$750,000
Wastewater Capital Project Funds: \$650,000
Construction Started: March 2019
Scheduled Construction End: Late May/Early June 2019

- Replaces 2,650 linear feet of existing steel water line pipe with 12-inch ductile iron pipe
- Installs approximately 1,800 linear feet of 8-inch sewer main, along with side sewer services. Relocates a failing section between 6th Avenue and 8th Avenue that is currently located in back yards.
- HLA Engineering and Surveying, Inc. completed the design for an early 2019 construction.
- Bids were opened on November 30, 2018. The low bid was from P.O.W. Contracting of Pasco with a bid of \$1,106,021

2019 Stormwater Projects

Total Project Cost: \$1,000,000 Stormwater Capital Funds: \$1,000,000 Low Bid was \$964,102.00 by Wheeler Excavation Construction Started: March 2019 Scheduled Construction End: June / July 2019

- Project to address flooding issues at the following six locations:
 - Englewood and 65th Avenue
 - Englewood and 59th Avenue
 - 48th Avenue and Webster
 - 48th Avenue and Modesto Way/Madera Way
 - Summitview and 7th Avenue
 - Mead and 15th Avenue
- City selected Perteet, Inc. to provide the design and construction management
- Design is Complete. Bid opening was February 12, 2019.
- Contractor is Wheeler Excavation, Inc. Benton City, WA

Northside Alleyway Pavement Project

- Working with HLA for cost estimates.
- Planning to pave approximately 4,000 linear feet of alley way in 2019
- Addressing storm drainage
- Will be going out to bid on this project soon with construction to begin late June/ early July