

## Contract Supplemental Agreement

|  |   |
|--|---|
| <b>Supplemental Amended Scope of Work</b><br><b>Supplemental Agreement Number: 7</b> | <b>Organization and Address:</b><br>Maul Foster and Alongi<br>1329 N. State Street, Suite 301<br>Bellingham, WA 98225 |
| <b>Original Contract Number:</b><br>2014-180   | <b>Execution Date of Supplement:</b><br>September 14, 2020  |
| <b>City Engineering Project Number:</b> 2389   | <b>Completion Date of Supplement:</b><br>December 31, 2022  |
| <b>Project Title:</b><br>Former Tiger Oil Site Interim Remedial Action               | <b>Maximum Amount Payable this Supplement:</b><br>\$55,373  |
| <b>Maximum Total Amount Payable for the Agreement:</b>                               | \$990,961   |

### Section 1: Supplemental Agreement

The City of Yakima, Washington desires to supplement the contract agreement entered into with Maul Foster Alongi, Inc, and executed on October 8, 2014 by Resolution No. 2014-121 and identified as Contract 2014-180. All provisions in the basic contract remain in effect except as expressly modified by this supplement. The changes to the agreement are described as follows:

The approved budget for CO06 was \$156,136.

The updated requested budget for CO07 is an additional \$55,373.

The key reasons for the difference in cost of an additional \$55,373 from CO06 to CO07 are as follows:


- Task 21b, additional work which MFA has already completed in May through July 2020 due to the halogenated volatile organic compounds (HVOCs) issue: \$20,583.
- Tasks 22 through 24, accounting for the additional work for the HVOCs component in addition to the petroleum hydrocarbons (as the primary contaminant of concern at the site) in the semi-annual groundwater events (2 years: from November 2020 through May 2022), air quality assessments, and project management.
  - o Each semi-annual groundwater event cost was increased by an additional \$3,608. For 4 semi-annual events, the total additional cost is \$14,432.
  - o The air quality assessments (2 events) cost was increased by \$2,090.
  - o Project management task cost was increased by \$4,557 per quarter.

### Section 2: Compensation

Payment for this supplemented work will, is not to exceed \$55,373, bringing the total amount of the Agreement to \$990,961.

If you concur with this supplement and agree to the changes as stated above, please sign the appropriate spaces below and return to this office for final action.

By: Maul Foster & Alongi, Inc.

  
James J. Maul, RG, LHG, Principal Hydrogeologist

By: \_\_\_\_\_

\_\_\_\_\_  
City Manager

\_\_\_\_\_  
Date